2021-22

PROJECT MANAGEMENT CONSULTANCY REPORT

Name of the Client: Executive Engineer, Project Division,RR Nagara Zone, BBMP, Bangalore..

Agency: Sri. K R Govindaraju, Contractor, Bangalore..

Name of the Work: Construction of Oldage Homes and other Building in JP Park in ward no.17, BBMP, Bangalore.

M/s. CIVIL QUALITY CONSULTANTS & ENGINEERS

(Buildings Geo-Tech & Road Materials Testing Laboratory)
An ISO 9001: 2015 Certified Company
NABL Accredited as per ISO-17025: 2017 Laboratory

#133, Bhuvaneshwarinagar, Dodda Basti Main Road, Bangalore-560056
e-mail: civilqualityconsultants@gmail.com Ph: 080-23240644 Mob: 9886998316

Scanned by TapScanner

CIVIL QUALITY CONSULTANTS & ENGINEERS

ISO 9001:2015 Certified & NABL Accredited Laboratory as per ISO/IEC - 17025-2017

Testing of Construction Material - Mechanical, Soil, Bitumen, Non Destructive Testing Services, Project Management Consultants, Third Party Quality Assurance, DPR.

Name of Work :Construction of Oldage Homes and other Building in JP Park in ward no.17, BBMP, Bangalore

Name of Client	:	: Executive Engineer, Project Division,RR Nagara Zone, Bangalore.
Contractor/Agency	:	**Sri. K R Govindaraju,** Contractor, Bangalore..
Total Cost	:	Rs. 121.43 Lakhs
Date of Inspection	:	04.03.2022
Status of Bill	:	3rd and part Bill
In the Presence of	:	(a) **Assistant Engineer (W. No.17),** BBMP, Bangalore.
	:	(b) **Mr. Mohan G,** Engineer M/S Civil Quality Consultants and Engineers,

Sl.No	Description of the Item		Unit	Qty	Comments / observations
1	Earthwork excavation for foundation of buildings, culverts, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width,	:	Cum	68.51	Work done up to the billed quantity and Quality is satisfactory
2	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of Ready Mixed Concrete for RCC works laid in 15	:	Cum	260.14	Work done up to the billed quantity and Quality is satisfactory
3	Providing and laying cement concrete using 20 mm and down size granite jelly of Ready mixed concrete (RMC) M-25 for R.C.C works laid in 15 cms thick layers	:	Cum	55.78	Work done up to the billed quantity and Quality is satisfactory
4	Providing and laying in position Plain Cement Concrete of Mix 1:4:8 with OPC cement @ 180kgs, with 40mm & down size graded granite metal coarse	:	Cum	47.87	Work done up to the billed quantity and Quality is satisfactory

AE/JE (R) R.R. Nagar

Assistant Executive Engineer
Bruhat Bangalore Mahanagara Palike
Rajarajeshwari Nagar Zone

Regd. Office: No.123, Bhuvaneshwari Nilaya, Doddabasti Main Road, Bangalore-560 056.
Contact: 8553536350, 080-23240644 Email: civilqualityconsultants@gmail.com

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Scanned by TapScanner

CIVIL QUALITY CONSULTANTS & ENGINEERS

ISO 9001:2015 Certified & NABL Accredited Laboratory as per ISO/IEC - 17025-2017

Testing of Construction Material - Mechanical, Soil, Bitumen, Non Destructive Testing Services, Project Management Consultants, Third Party Quality Assurance, DPR.

Sl.No	Description of the Item		Unit	Qty	Comments / observations
5	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for Foundations, footings , bases of columns for mass	:	Sqm	85.43	Work done up to the billed quantity and Quality is satisfactory
6	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides & soffits of Beams, beam haunchings, cantilever	:	Sqm	580.96	Work done up to the billed quantity and Quality is satisfactory
7	Providing and removing centering, shuttering, strutting, propping etc., for Columns, pillars, piers, abutments, post and struts, square / rectangular / polygon	:	Sqm	80.072	Work done up to the billed quantity and Quality is satisfactory
8	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for Flat surface such as suspended floors,roofs, landings,	:	Sqm	1054.6	Work done up to the billed quantity and Quality is satisfactory
9	Providing and removing centering, shuttering, strutting, propping etc., for edges of slabs and breaks in floor including cost of all materials, labour	:	Sqm	35.597	Work done up to the billed quantity and Quality is satisfactory
10	Providing TMT Steel reinforcement for RCC works including straightening, cutting, bending, hooking, placing in position lapping and / or welding	:	Tonne	32.54	Work done up to the billed quantity and Quality is satisfactory
11	Providing and constructing Burnt Brick Masonry with approved quality of modular bricks of standard size of class designation 5.0 newton per sq mm (table	:	Cum	28.223	Work done up to the billed quantity and Quality is satisfactory
12	Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 having a minimum average compressive	:	Sqm	96.8	Work done up to the billed quantity and Quality is satisfactory
13	Supplying following size heavy guage PVC conduit pipe and following thick confirming to IS 2509 with suitable size bends, Metal/PVCjunction boxes,	:	mtr	800	Work done up to the billed quantity and Quality is satisfactory

CIVIL QUALITY CONSULTANTS & ENGINEERS ★ Bangalore

Assistant Executive Engineer
Bruhat Bangalore Mahanagara Palike
Rajarajeshwari Nagar Zone

AE/JE (P) RRN

Corporate Office: No. 133, Bhuvaneshwarinagar, Doddabasti Main Road, Bangalore-560 056.
Contact: 8553518550, 080-23240644 Email: civilqualityconsultants@gmail.com

Scanned by TapScanner

CIVIL QUALITY
CONSULTANTS & ENGINEERS
ISO 9001:2015 Certified & NABL Accredited
Laboratory as per ISO/IEC - 17025-2017

Testing of Construction Material - Mechanical, Soil, Bitumen, Non Destructive Testing Services, Project Management Consultants, Third Party Quality Assurance, DPR.

Sl.No	Description of the Item		Unit	Qty	Comments / observations
14	Supplying following size heavy guage PVC conduit pipe and following thick confirming to IS 2509 with suitable size bends, Metal/PVCjunction boxes,	:	mtr	300	Work done up to the billed quantity and Quality is satisfactory
15	Supplying following size heavy guage PVC conduit pipe and following thick confirming to IS 2509 with suitable size bends, Metal/PVCjunction boxes,	:	mtr	20	Work done up to the billed quantity and Quality is satisfactory

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

AE/JE (P) R.R.N

Assistant Executive Engineer (Project)
Bruhat Bangalore Mahanagar Palike
Rajarajeshwari Nagar Zone

Corporate Off.: No. 133, Bhuvaneshwarinagar, Doddabasti Main Road, Bangalore-560 056.
Contact: 8553518550, 080-23240644 Email: civilqualityconsultants@gmail.com

Scanned by TapScanner